

CONTENTS

Pages

| | |
|---|-------|
| 1. Composition of the committee | i |
| 2. Introduction | ii |
| 1. Report (Chapter – I & Chapter – II) | 1- 13 |
| 3. Action taken Report | 14-16 |
| 4. Observations & Recommendations | 17-19 |



**COMPOSITION OF THE DEPARTMENTALLY
RELATED STANDING COMMITTEE ON
DEVELOPMENT (A) DEPARTMENTS,
2022-23**

CHAIRMAN

1. Shri Gobinda Chandra Basumatari MLA

MEMBERS

- | | |
|--------------------------------|-----|
| 1. Shri Bolin Chetia | MLA |
| 2. Shri Krishnendu Paul | MLA |
| 3. Shri Rama Kanta Dewri | MLA |
| 4. Shri Jayanta Malla Baruah | MLA |
| 5. Shri Promod Borthakur | MLA |
| 6. Shri Biswajit Phukan | MLA |
| 7. Shri Jitu Goswami | MLA |
| 8. Shri Krishna Kamal Tanti | MLA |
| 9. Shri Hemanga Thakuria | MLA |
| 10. Shri Wazed Ali Choudhury | MLA |
| 11. Shri Sherman Ali Ahmed | MLA |
| 12. Shri Siddeque Ahmed | MLA |
| 13. Shri Diganta Barman | MLA |
| 14. Shri Misbahul Islam Laskar | MLA |
| 15. Shri Abdul Batin Khandakar | MLA |
| 16. Shri Prithiraj Rava | MLA |
| 17. Shri Ponakan Baruah | MLA |
| 18. Shri Mazibur Rahman | MLA |
| 19. Shri Nizanur Rahman | MLA |
| 20. Shri Zakir Hussain Laskar | MLA |
| 21. Md. Aminul Islam (junior) | MLA |
| 22. Shri Lawrence Islary | MLA |
| 23. Shri Durga Das Boro | MLA |
| 24. Shri Akhil Gogoi | MLA |

SECRETARIAT

1. Shri Hemen Das, Principal Secretary
2. Shri Dulal Pegu, Secretary
3. Shri Rajib Bhattacharyya, Joint Secretary
4. Shri Binod Ch. Bhuyan, Deputy Secretary
5. Smti Deepali Pegu, OSD (Under Secretary)
6. Shri Nabajyoti Patowary, Under Secretary
7. Shri Digambar Barman, Committee Officer
8. Smti Menaka Kutum, Committee Officer
9. Smti Susmita Das, Committee Officer



INTRODUCTION

1. I, the Chairman of the Departmentally Related Standing Committee on Development (A) Departments having been authorized by the Committee to present the **Nineteenth Report** on their behalf on the demands for **Grant Nos.12 & 21** relating to **General Administration Department** for the financial year 2022-23.
2. The Committee took evidence of the government representatives on **23rd March, 2022**.
3. The Committee wishes to place its thanks to the representatives of concerned Department who appeared before the committee and placed their considered views and notes. The Committee also like to thanks the Department for furnishing the replies on the points raised by the Committee.
4. The Reports was considered and adopted by the Committee at their sitting held on **26th March, 2022**.
5. The Committee also expresses its thanks to the Officers and staff of the Assam Legislative Assembly Secretariat, who devoted their time and energy in processing and compilation of the report within a very short span of time for their Secretarial assistance & co-operation.

Dispur :
The 26th March, 2022.

GOBINDA CHANDRA BASUMATARI
Chairman,
Departmentally Related Standing
Committee
on Development (A) Departments,
Assam Legislative Assembly.

CHAPTER-I
REPORT
Grant No.12

The total sum of Rs.66,165.57 lakhs are required for approval of the House during the Financial Year 2022-23.

The total allocation of fund under the Grant No.12 for the General Administration Department during the financial year 2022-2023 is Rs. Rs.66,165.57 lakhs and presented before the house for approval. The total amount so allocated in prepared to spend in the Revenue & Capital expenditure.

The detailed Budget allocation under the Grant No.12 of General Administration Department as Under :-

| GENERAL AREAS | | (Rupees in Lakhs) |
|--|--------------------------------|--------------------------|
| A. REVENUE ACCOUNTS | | |
| Head of Accounts | Major Head | Budget Estimates 2022-23 |
| 2053 | District Administration | 23805.27 |
| 2059 | Public work | 16722.90 |
| 2070 | Other Administrative Services | 938.20 |
| 2216 | Housing | 1960.58 |
| 2235 | Social Security & Welfare | 1239.86 |
| 2250 | Other Social Services | 0.01 |
| 4059 | Capital Outlay on Public Works | 6640.50 |
| 4216 | Capital Outlay on Housing | 7967.65 |
| Grand Total Rs. | | 59,274.97 |
| Karbi Angling Autonomous Council | | |
| 2053 | District Administration | 982.80 |
| 2070 | Other Administrative Services | 39.36 |
| 2235 | Social security & Welfare | 43.54 |
| 2250 | Other Social Services | 0.01 |
| 4059 | Capital Outlay on public works | 530.10 |
| 4216 | Capital outlay on Housing | 190.00 |
| Grand Total Rs. | | 1785.81 |
| North Cacher Hills Autonomous Council | | |
| 2053 | District Administration | 762.42 |
| 2070 | Other Administration Services | 22.79 |
| 2235 | Social security & welfare | 7.25 |
| 2250 | Other Social Services | 0.01 |
| 4059 | Capital outlay on public works | 315.40 |
| 4216 | Capital outlay on Housing | 57.00 |
| Grand Total Rs. | | 1,164.87 |

| Bodoland Territorial Council | | |
|-------------------------------------|---------------------------------------|-------------------|
| 2053 | District Administration | 2593.86 |
| 2070 | Other Administration Services | 154.95 |
| 2235 | Social security & welfare | 41.60 |
| 2250 | Other Social Services | 0.01 |
| 4059 | Capital outlay on public works | 836.00 |
| 3216 | Capital outlay on Housing | 313.50 |
| Grand Total | | Rs.3939.92 |

The Departmentally Related Standing Committee on Development (A) Departments of Assam Legislative Assembly examining the Grant No.12 and took the evidence from the Departmental representatives present in the meeting and observes the Budget .

Departmental representatives present in the meeting and observe the Budget as follows:-

General Administration Department

The General Administration Department was created for dealing with matters concerning improvement in the quality and standards of the general administration in the state by providing manpower, infrastructure and capacity building support to the Division, District and Sub-Divisional level administrative set ups and for monitoring of the administrative units at these levels. The department also looks after protocol matters and provide logistic support to the State Protocol, matters relating to Celebration of National Days and State Ceremonial / State Functions, matters relating to accommodation in Circuit Houses and Assam Houses/ Bhawans, matters relating to construction/renovation/maintenance of Government buildings under the department, matters relating to Directorate of Sainik Welfare, Assam and matters relating to the issue of license to Cinema Halls.

The General Administration Department and Secretariat Administration Department was merged and renamed as General Administration Department on 20th July, 2021.

vision is-

“To bring about improvement in the quality of the general administration in the state”

Mission is:-

“Ensuring highest standards of efficiency, transparency, accountability and citizen-centricity in the general administration in the State through a holistic approach”

Details of Business transacted by the Department:-

- a) Creation and improvement in the infrastructure at Divisions, Districts and Sub-Divisional offices.
- b) Strengthening of the general administration at Divisions, Districts and Sub-Divisional levels through improvement in organizational and manpower support and process re-engineering.
- c) Inspection and monitoring of the Divisions and District level administration.
- d) Organizing training and capacity building for the staffs of Divisions, Districts and Sub-Divisional offices.
- e) E-governance projects in the areas of general administration.
- f) Creation of New Districts and Sub-Divisions.
- g) Creation, improvement and maintenance of the network of State Bhawans and Circuit Houses.
- h) “State Protocol” Matters.
- i) Order of Precedence for State Functions.
- j) Relevant matters relating to National Flag and National Anthem.
- k) State Ceremonial Functions including Independence Day and Republic Day celebrations, State Mourning, State Funerals, Reception of VIPs, etc.
- l) Preparation of Annual Holiday List and Holidays under N.I. Act. for the Govt. of Assam.
- m) Matters relating to the Directorate of Sainik Welfare, Assam.
- n) Housing facilities for the Ministers, Government Officers and Staff subject to the provisions under the relevant rules administered by General Administration Department.
- o) Matters relating to Assam Cinema (Regulation) Act, 1953 and Assam Cinema (Regulation) Rules, 1960.
- p) Matters relating to functioning as Nodal Department for Census Operations.
- q) Matters relating to functioning as Nodal Department for issue of ‘Aadhaar’ in the state of Assam.
- r) Establishment Matters relating to Gazetted / Non-Gazetted Staff of Assam Secretariat Sub-Ordinate Service.

- s) Purchase of vehicles for Hon'ble Chief Minister/ Ministers, Officers of Assam Secretariat, Divisional Commissioners/Deputy Commissioners and Sub-Divisional Officer ©.
- t) Purchase of furniture and other items required for functioning of the offices in the Janata Bhawan.

1. The Budget Estimate for the year 2021-2022 to defray expenses in connection with "District Administration" was **Rs.68550.19 lakh** under REVENUE / CAPITAL Account and break-up is shown below :

| Major Head of Account | Description of the Head of account | Original Budget Provision | | Supplementary Demand | | Total | | Grand Total (Rs. in lakh) |
|-----------------------|---|---------------------------|------------------------|----------------------|------------------------|-------------------|-------------------------|---------------------------|
| | | SOPD (Rs.in lakh) | Estt.Exp. (Rs.in lakh) | SOPD (Rs.in lakh) | Estt.Exp. (Rs.in lakh) | SOPD (Rs.in lakh) | Estt. Exp. (Rs.in lakh) | |
| 2053 | District Administration | 0.00 | 27875.10 | 0.00 | 1282.62 | 0.00 | 29157.72 | 29157.72 |
| 2059 | Public Works | 0.00 | 18581.40 | 0.00 | 0.00 | 0.00 | 18581.40 | 18581.40 |
| 2070 | Other Administrative Services | 0.00 | 1356.08 | 0.00 | 0.00 | 0.00 | 1356.08 | 1356.08 |
| 2216 | Housing | 0.00 | 2481.06 | 0.00 | 0.00 | 0.00 | 2481.06 | 2481.06 |
| 2235 | Social Security and Welfare | 0.00 | 1238.79 | 0.00 | 0.00 | 0.00 | 1238.79 | 1238.79 |
| 2250 | Social Services | 0.00 | 0.57 | 0.00 | 0.00 | 0.00 | 0.57 | 0.57 |
| 4059 | Capital Outlay on Public Works | 12516.38 | 0.00 | 700.00 | 0.00 | 13216.38 | 0.00 | 13216.38 |
| 4216 | Capital Outlay on Housing | 2418.19 | 0.00 | 100.00 | 0.00 | 2518.19 | 0.00 | 2518.19 |
| 4235 | Other Social Security & Welfare Programme | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 |
| | Total | 14934.57 | 51533.00 | 800.00 | 1282.62 | 15734.57 | 52815.62 | 68550.19 |

The revenue part of the head of account includes provision for Salary as well Non-salary in respect of the establishments of the Commissioner of Divisions, amalgamated establishments of Deputy Commissioners and the Directorate of Sainik Welfare. The funds provided under the various head of accounts will more or less be exhausted by 31st March, 2022.

The provision under the salary component under '2053' was insufficient during the year 2021-22 due to more than regular enhancement of Dearness Allowance (DA) for payment of regular salary and arrear salary. The department created additional budget by way of Supplementary Demand /re-appropriation for payment of regular salary and arrear salary of the Officers and Staff of the O/o the Divisional Commissioners, Deputy Commissioners and Sub-Divisional Officers.

The provision under non-salary components under '2053' was sufficient during the year 2021-22 except for the under the sub-detail head '04 Office Expenses-03 Payment of Electricity & Water Charges' and '11 Hospitality Expenses' under BTC Areas. The department created additional budget by way of Supplementary Demand/ Re-appropriation under these sub-details heads.

The capital part of the Head of account contains provision for undertaking new works and repairing of buildings under the department including the office / residential buildings of the officers and staff of the Divisional Commissioners, Deputy Commissioners, Sub Divisional Officer ©, Circuit Houses and the Assam Houses /

Bhawans outside the state of Assam. Further, provision is there for construction / repairing of the Raj Bhawan, quarters of the Hon'ble Chief Minister, Assam, Hon'ble Ministers, Officers, staff of the Janata Bhawan.

There department created additional budget by way of Supplementary Demand for payment of bills against the repairing / construction works undertaken in the General Areas /Sixth Schedule Areas under the capital part of the head of account.

2. The department notified the formation of district of Tamulpur vide Notification No.GAG(B)185/2021/25 dt.23rd January,2022.
3. The Highest State Civilian Awards i.e. the Assam Baibhav, the Assam Saurav and the Assam Gaurav and has been conferred to 19 (Nineteen) nos. of Awardees in a ceremonial function held on 24th January,2022.
4. The department has constituted a Cabinet Sub-Committee for selection of a State Emblem and its design thereof.
5. The department has obtained approval of Finance Department for purchase of 11 (eleven) nos. of Innova Vehicies for distribution amongst the Divisional & Deputy Commissioners during 2021-22.
6. The Government of Assam through the department has taken up implementation of Aadhaar enrolment exercise on a priority basis. The Status of Aadhaar Generation till February,2022 is given below-

| State Name | Projected Population | Total Aadhaar generated | %age of Aadhaar generated in Assam |
|------------|----------------------|-------------------------|------------------------------------|
| Assam | 34836479 | 29800986 | 85.55% |

7. General Administration Department had been notified as the nodal department for conducting Census, 2021 in the state of Assam. However, due to the Covid-19 pandemic, the final decision regarding the conduct of Census, 2021 is yet to be received from the Registrar General & Census Commissioner of India.
8. The department has recruited 173 nos. of Junior Administrative Assistants in the Assam Secretariat Sub-Ordinate Services in the Janata Bhawan.
9. Physical Progress of 76% has been achieved against the works "Establishment of Mini Secretariat at Barak Valley, Silchar, Assam (Land development & retaining cum boundary wall)" against which Administrative Approval for an amount of Rs. 413.63362 (L) was accorded in 2019-20.
10. Physical Progress of 45% has been achieved against the works "Construction of Deputy Commissioner Office for West Karbi Anglong District" against which Administrative Approval for an amount of Rs. 672.27000(L) was accorded in 2017-18.

11. Physical Progress of 92% has been achieved against the works "Development of Deputy Commissioner's Office, Circuit House and Administrative Officer's and Staff Residential Colony at Sankardev Nagar in newly created Hojai Dist. (Assam)" against which Administrative Approval for an amount of Rs. 3179.62000(L) was accorded in 2017-18.
12. Physical Progress of 100% has been achieved against the works "Extension of VIP Room (4 four) units two storied building including sanitary and water supply etc., Circuit House at Hathsingimari, South Salmara in District South Salmara" against which Administrative approval for an amount of Rs.46.22000 (L) was accorded during 2020-21.
13. Physical Progress of 100% has been achieved against the works "Repairing and Renovation of Circuit House at Hathsingimari, South Salmara in District South Salmara (Construction of security Barrack/Garage/Approach Road/ Toilet Block/Installation of water supply and electrification etc.)" against which Administrative approval for an amount of Rs.51.90500 (L) was accorded during 2020-21.
14. The department has accorded approval for the "Reconstruction of Assam Bhawan at No. 1 SP Marg, Chanakyapuri, New Delhi" for an amount of Rs. 5820.19 (L) during 2021-22.
15. The department has accorded approval for "Reconstruction of Assam House at 8-Russel Street, Kolkata" for an amount of Rs. 9991.23 (L) during 2021-22.
16. The department has accorded approval for "Construction of Multi-Storied Assam Bhawan Complex including Convention Centre at Bangalore, Karnataka (Balance Work)" for an amount of Rs. 5944.35 (L) during 2021-22.
17. The department has accorded approval for "Construction of new G+5 office building (Block-11) in Janata Bhawan Complex, Dispur, Guwahati" for an amount of Rs. 8051.65 000(L) during 2020-21.
18. The department has accorded approval for "Construction of the Annexe-II Building with Extended Floors and Including Interior and Furnishing Works at Dispur, Guwahati-781006" for an amount of Rs. 8023.05000(L) during 2020-21.
19. Approval for filling up of the 336 nos. of sanctioned vacant Grade-III posts and 146 nos. of Gr.IV posts under the establishment of the O/o the Divisional Commissioners and Deputy Commissioners has been communicated.

-7-
CHAPTER-II
REPORT
Grant No.21

The total sum of Rs.5329.22lakhs are required for approval of the House during the Financial Year 2022-23.

The total allocation of fund under the Grant No.21 for the General Administration Department during the financial year 2022-2023 is Rs.5329.22 lakhs and presented before the house for approval. The total amount so allocated in prepared to spend in the Revenue & Capital expenditure.

The detailed Budget allocation under the Grant No.21 of General Administration Department as Under :-

| GENERAL AREAS | | (Rupees in Lakhs) |
|--|-------------------------------|--------------------------|
| Head of Accounts | Major Head | Budget Estimates 2021-22 |
| 2070 | Other Administration Services | 4879.80 |
| Karbi Anglong Autonomous Council | | |
| 2070 | Other Administration Services | 127.16 |
| North cacher Hills Autonomous Council | | |
| 2070 | Other Administration Services | 78.82. |
| Bodoland Territorial Council | | |
| 2070 | Other Administration Services | 243.44 |
| Grand Total Rs. | | 5329.22 |

The Departmentally Related Standing Committee on Development (A) Departments of Assam Legislative Assembly examining the Grant No. 21 and took the evidence from the Departmental representatives present in the meeting and observes the Budget as follows :-

1. The Budget Estimate for the year 2021-22 to defray expenses in connection with "Guest House, Government Hostels Etc." was Rs.6047.98 lakh under REVENUE / CAPITAL Account and break-up is shown as under :

| Major Head of Account | Description of the Head of account | Original Budget Provision | | Supplementary Demand | | Total | | Grand Total |
|-----------------------|------------------------------------|---------------------------|------------------------|----------------------|------------------------|-------------------|------------------------|----------------|
| | | SOPD (Rs.in lakh) | Estt.Exp. (Rs.in lakh) | SOPD (Rs.in lakh) | Estt.Exp. (Rs.in lakh) | SOPD (Rs.in lakh) | Estt.Exp. (Rs.in lakh) | |
| H2070 | Other Administrative Services | 0.00 | 5532.52 | 0.00 | 355.46 | 160.00 | 5887.98 | 6047.98 |
| a | Total | 0.00 | 5532.52 | 0.00 | 355.46 | 160.00 | 5887.98 | 6047.98 |

d

The revenue part of the head of the account includes provision for Salary as well Non-salary in respect of Assam Houses/Bhawans, State Guest House and Circuit Houses. The funds provided under the various head of accounts will more or less be exhausted by 31st March, 2022.

The provision under the salary component under '2070' was insufficient during the year 2021-22 due to more than regular enhancement of Dearness Allowance (DA) for payment of regular salary and arrear salary. The department created additional budget by way of Supplementary Demand /re-appropriation for payment of regular salary and arrear salary of the Staff of the Circuit Houses.

The provision under non-salary components under '2070' was sufficient during the year 2021-22 except for the under the sub-detail head '04 Office Expenses-03 Payment of Electricity & Water Charges' and '14 Minor Works' of Assam Bhawan, New Delhi. The department created additional budget by way of Supplementary Demand/ Re-appropriation under these sub-details heads.

2. The department disbursed an amount of Rs.25.00 (L) each to the Circuit House Management Committee, of Darrang, Dhemaji, Lakhimpur, Nalbari, Bilasipara, Jonai, North Salmara and Rangia with the concurrence of Finance Department.
3. 1(one) nos. of vehicles was purchased for the Assam House, Chennai during 2021-22.

PHYSICAL PROGRESS OF THE LAST 3 YEARS (GAD SCHEMES)

| Sl.No. | Schemes Name | Cumulative Physical Progress (in %) | | | Remarks |
|--------|--|-------------------------------------|---------|---------|---|
| | | 2019-20 | 2020-21 | 2021-22 | |
| 1 | Construction of Multistoried Assam Bhawan Complex including convention centre at Bengaluru, Karnataka. | 46% | 46% | -- | Work terminated vide T.O.letter No.Misc/976/ Pt/J/6874 dt.02.09.16. |
| 2 | Additional Assam Bhawan with facilities for Sports personnel at Salt Lake, Kolkata. | 100% | -- | -- | Work completed |
| 3 | Construction of Deputy Commissioners office at Kamrup (Rural) at Amingaon | 70% | 100% | -- | Work completed. |
| 4 | Construction of 5 storied RCC residential building for Class-I officers Qtr. at Raj Bhawan. | 100% | -- | -- | Work completed |
| 5 | Construction of additional RCC barrack (G+2) for CRPF at Raj Bhawan Complex, Guwahati-1 | 100% | -- | -- | Work completed |
| 6 | Construction of Digital Library and Art Gallery (G+2) building at Raj Bhawan | 100% | -- | -- | Work completed |
| 7 | Construction and renovation of conference hall including office accommodation of the office of the State Vigilance Commissioner, Assam at Second floor in the office of the Commissioner LAD at GAD building Panbazar | 100% | -- | -- | Work completed. |
| 8 | Interior works for construction of Assam bhawan at Vellore. | 80% | 90% | 98% | Work completed upto 3rd floor. Works of 4th 5th & 6th floors temporarily stopped due to Covid |
| 9 | Interior development of New Assam Bhawan at Salt Lake, Kolkata | 100% | -- | -- | Work completed |
| 10 | Balance work of 3 storied car parking at Mumbai | 100% | -- | -- | Work completed |
| 11 | Construction of security barrack (RCC G-2) of Brahmaputra State Guest House Complex at Kharghuli, Guwahati. | 100% | -- | -- | Work completed |
| 12 | Construction of (G+3) RCC Grade IV Quarter near Supermarket, Dispur, Ghy-6 | 20% | 43% | 90% | Work is in progress |
| 13 | Construction of Composite Building (G+4) storied provision) for Dispur Treasury Office; D.I.P.R. Office; Post Office; Estate Office (PWD); State Language Training Cell; Library; Canteen and Car Parking at Ground Floor at Last Gate, Dispur, Guwahati-6 | 100% | -- | -- | Work completed |
| 14 | Construction of two storied RCC Children Creche at Assam Sectt | 90% | 96% | 100% | Work is in progress |
| 15 | Retrofitting & Rehabilitation of 18 D.C.'s office building (Silchar). | 100% | -- | -- | Work completed |
| 16 | Retrofitting & Rehabilitation of 18 D.C.'s office building (Karimganj). | 100% | -- | -- | Work completed |

| | | | | | |
|----|---|------|------|-----|---|
| 17 | Retrofitting & Rehabilitation of 18 D.C.'s office building (Hailakandi). | 100% | -- | -- | Work completed |
| 18 | Construction of four storied DC office building for South Salmara dist at Hatsingimari | -- | -- | -- | Land recently made available. |
| 19 | Construction of two nos. ADC qtr at Mushalpur DC office campus, Baksa dist | 100% | -- | -- | Work completed |
| 20 | Construction of Circuit House at sub divisional head quarter at Salbari in Baksa dist | 80% | -- | -- | Work is in progress |
| 21 | Construction of Circuit House at Tamulpur | 95% | 100% | -- | Work is in progress |
| 22 | Extn of Circuit House (const. of RCC VIP Room, Gr-iv staff Qtr-2nos, Security Barrack-1no, garage-1no, renovation of existing circuit house) at Musalpur, dist-Baksa (BTAD) | 100% | -- | -- | Work Completed. |
| 23 | Const. of Gr-III (RCC) Qtr 3 units, Gr-IV Qtr 3 Units(RCC) & Approach road to DC Office Campus, Musalpur, Baksa Dist. | 100% | -- | -- | Work completed. |
| 24 | Up-gradation and Renovation of Circuit House at Nagaon including annual maintenance of the Circuit House for the year 2017-18 (A & C Block). | 100% | -- | -- | Work completed |
| 25 | Development of DC office, Circuit House and Administrative officers and Staff residential colony at Sankardev Nagar in newly created Hojai district | 25% | 65% | 90% | Work is in progress |
| 26 | Const. of SDO (C) Residence at Dhansiri Sarupathar (Main Bdg. With Garage & Gr. IV Qtr., Brick boundary Wall, Iron Gate & App. Road (Raising low site) | -- | -- | -- | Work stop by the contractor due to non receipt of payment. Work withdrawn from original contractors. Original total Tender Value for the work was Rs. 28.84(L). Work executed for Rs. 15.74 (L) by original contractors as follows. (i) Main Bdg. With Garage & Gr. IV Qtr. Contractor.-Rajendra Borah Phy-60% , Fin-10.54 L (ii) Brick boundary Wall, Iron Gate & App. road (Raising low site contr.-Dilip Saikia Phy-60% , Fin-5.20 L |
| 27 | Construction/ Extension of Circuit House at Morigaon under G.A.D. in Morigaon District. | 100% | -- | -- | Work completed |

| | | | | | | |
|----|--|--|------|----|-----|----------------------|
| 28 | Improvement of Deputy Commissioner's Bungalow at Nagaon. | | 100% | -- | -- | Work completed |
| 29 | Integarated Office Complex for Titabor Sub-Division at Titabor.(Construction of RCC four storied office Building with provision of car parking at Ground floor)(Additional work thereof). | | 100% | -- | -- | Work completed |
| 30 | Repair/Renovation of SDO (C) Office Building at Dhansiri Sarupathar Civil Sub-Division under Golaghat Dist. | | 100% | -- | -- | Work completed . |
| 31 | Const. of Circuit House at Sarupathar Ancillary work (Balance work) | | 92% | -- | -- | Work is in progress |
| 32 | Renovation of SDO (c) residence campus at Garmur, Majuli in Jorhat Dist. Under GAD (Construction Iron Gate, construction of approach, construction of sentry post, porch, waiting hut etc. | | 100% | -- | -- | Work completed . |
| 33 | Improvement & Renovation of Additional court Building (RCC) at Golaghat for the year 2015-16. | | 100% | -- | -- | Work completed |
| 34 | Retrofitting & Rehabilitation of DC's Office Buildings(Golaghat). | | -- | -- | -- | Work completed |
| 35 | Construction of R.C.C.3 storied EAC's qtr.(Construction of 1st floor - 1 Block 2 Units) for Titabor Civil Sub-Division at Titabor in Jorhat District. | | 100% | -- | -- | Work is in progress. |
| 36 | Improvement of existing Circuit House at Jorhat | | 100% | -- | -- | Work completed |
| 37 | Internal road path of Majuli Circuit House | | 100% | -- | -- | Work completed |
| 38 | Construction of ADC quarter no. 2 at Golaghat | | 100% | -- | -- | Work completed |
| 39 | Repair and Renovation of S.D.O (C) Residence at Garamur, Majuli in Jorhat District under GAD for the year 2014-15. | | 100% | -- | -- | Work completed |
| 40 | Improvement of Old & Additional Circuit House at Golaghat. | | -- | -- | -- | Work completed |
| 41 | Construction of proposed Brick Boundary wall, Security Barrack & Sentry Post at SDO (C) Residence, Bokakhat in Golaghat Dist. | | -- | -- | -- | Work completed |
| 42 | Repair / Renovation/Construction of Brick Boundary wall with iron gate around the Circuit House, Majuli, Garmur due to storm damage in cyclonic storm on 26.05.16(Gr.-II) | | -- | -- | -- | Work completed |
| 43 | Repair / Renovation/Construction of Brick Boundary wall with iron gate around the Court Campus,, Majuli, Garmur due to storm damage in cyclonic storm on 26.05.16(Gr.-I) | | -- | -- | -- | Work completed |
| 44 | Repair & Renovation old Circuit House at Majuli, due to storm damage in cyclonic storm on 26.05.16 | | -- | -- | -- | Work completed |
| 45 | Repair & Renovation Additional Circuit House(VVIP) Majuli, at Garmur due to storm damage in cyclonic storm on 26.05.16 | | -- | -- | -- | Work completed |
| 46 | Construction of Integrated office cum residential building in Majuli | | 65% | -- | 75% | Work in progress |

| | | | | | |
|----|---|------|-----|-----|---|
| 47 | Repair / Renovation of Circuit House (Booth Old & Addl. Circuit House Dibrugarh,(Non-Plan) 2015-16. | 100% | -- | -- | Work completed |
| 48 | Construction of Residential Building of Deputy Commissioner, Dibrugarh (RCC two storied, Assam Type Building on Top Floor. | -- | -- | -- | Work stopped as per direction of the DC |
| 49 | Construction of D.C. Residence at Borguri, Tinsukia. (H/A - 4216-CO on housing (PWD) 700-other housing (Plan) for 2009-10.) | -- | -- | -- | Work stopped by the contractor due to non-payment |
| 50 | Improvement of Existing Circuit House at Borguri, Tinsukia | 100% | -- | -- | Work completed |
| 51 | Construction of Circle Office Building including brick boundary wall in respect of Circle Officer, Dibrugarh East Revenue circle under Dibrugarh District. | -- | -- | -- | Work completed |
| 52 | Construction of outside public toilet with running water facility at Circuit House, North Lakhimpur, Assam. | -- | -- | -- | Work completed |
| 53 | Repairing & painting Qtr No 3 at Circuit House, North Lakhimpur, Assam (Group-A) | 100% | -- | -- | Work completed |
| 54 | Repairing & painting Qtr No 4 at Circuit House, North Lakhimpur, Assam (Group-A) | 100% | -- | -- | Work completed |
| 55 | Construction of Brick Boundary wall around the Staff Qtr at Circuit House campus, North Lakhimpur, Assam (Group-B) | 100% | -- | -- | Work completed |
| 56 | Construction of disabled friendly office building at SDO (C) Jonai | -- | -- | -- | Work completed |
| 57 | Construction of ladies common room at DC Court building Dhemajji | -- | -- | -- | Work completed |
| 58 | Construction of new Circuit House 2 storied at Jonai, Dhemajji | 100% | -- | -- | Work completed |
| 59 | Construction of RCC two storied residential qtr for DC at Dhemajji | 75% | 80% | 90% | Work is in progress. |
| 60 | Construction of Circuit house for Bokajan Sub-Division at Silonijan in Karbi Anglong District, Ph-1 | 100% | -- | -- | Work completed |
| 61 | Construction of 2 (two) storied RCC Circuit House Building at Diphu, Gr.No.I | 100% | -- | -- | Work completed |
| 62 | Construction of 2 (two) Storied RCC building for Security personnel and Driver Barrack, Renovation of Existing building including providing pavers to Parking area, Re-construction of B/Wall, Providing Retaining wall, Entrance Gate with Cattle Trap, Deep tube well etc. in Circuit House Compound at Diphu. Gr.No.II | -- | -- | -- | Work completed |
| 63 | Retrofitting & Rehabilitation of 18 DC's Office Buildings (Sonipur) at Tezpur. | 100% | -- | -- | Work completed. |
| 64 | Construction of Circuit House with staff quarter at Gohpur in Biswanath District | 100% | -- | -- | Work completed |
| 65 | Improvement of Circuit House at Mangaldoi in Darrang District. | -- | -- | -- | Work completed. |
| 66 | Construction of Driver's Shed at NAD Commissioner's Residential Complex at Tezpur | 100% | -- | -- | Work completed. |
| 67 | Construction of Brick Boundary Wall of front & back side of Residential Complex of NAD Commissioner at Tezpur. | -- | -- | -- | Work completed. |
| 68 | Construction of 2 (Two) Nos. of Gr-IV Qtr. and 2 (Two) Nos. of Motor Garage at the campus of Commissioner, NAD Bungalow Kollibari Hill Top at Tezpur. | -- | -- | -- | Work completed. |

| | | | | | |
|----|---|------|----|----|---|
| 69 | Construction of S.D.O. (Civil)'s Residence at Gohpur. (Plan) | | -- | -- | work withdrawn. New proposal to be submitted after foreclosure of A/A |
| 70 | Construction of vertical extension of SDO Civil office building first floor at Gohpur, | 100% | -- | -- | Work completed. |
| 71 | Rep/Reno of EAC Qtrs. (6 units) at Biswanath Chariali. | 100% | -- | -- | Work completed. |
| 72 | Construction of Brick Boundary Wall Heavy duty Iron gate, development and approach road at EAC quarter at Gohpur (Brick boundary wall, heavy Iron gate, Raising low site and approach road) | 100% | -- | -- | Work completed. |
| 73 | Renovation of Circuit House at Nalbari | 100% | -- | -- | Work completed. |
| 74 | Retrofitting & Rehabilitation of 18 DC's Office Buildings (Nalbari) | 100% | -- | -- | Work completed. |
| 75 | Improve. Of existing Circuit House at Barpeta under CM's Budget speech, 2015 (Construction of Brick boundary wall with grill over reinforced cement concrete piles at back side of circuit House, Barpeta) | 100% | -- | -- | Work completed. |
| 76 | Improvement of existing Circuit House at Barpeta under CM's Budget Speech, 2015 (Construction of Grade-IV quarters-6 Nos. in the premises of Circuit House, Barpeta) (R.C.C. 3 Storied) | 100% | -- | -- | Work completed. |
| 77 | Construction of VIP Suit at Circuit House, Nalbari | 100% | -- | -- | Work completed. |
| 78 | Construction of Conference Hall, waiting Hall etc of SDO © office, Tamulpur, Baksa District | 100% | -- | -- | Work completed. |
| 79 | Rear Side approach and the Development work of DC Court building, Nalbari | 100% | -- | -- | Work completed. |
| 80 | Improvement of Public facilities including Public Toilet in each DC's & SDO (C) Office premises(Constn. of toilet at the eastern side of 2nd floor at DC Office, Nalbari | 100% | -- | -- | Work Completed. |
| 81 | Construction of Circle Office Building , brick boundary wall & site development, R.C.C staging with electrification 100 KVA substation with HT & LT line in respect of Circle Officer, Banekuchi Revenue circle under Nalbari District. | 100% | -- | -- | Work completed |
| 82 | Addl. Work for construction of Deputy Commissioner Court Building at Goalpara | 100% | -- | -- | Work completed |
| 83 | Construction of Assam type residence of SDO (Civil), North Salmara at Abhayapuri in Bongaigaon" | 100% | -- | -- | Work completed |
| 84 | Extension of existing circuit House at Bongaigaon RCC 3 Storied provision ground & first floor only | 100% | -- | -- | Work completed. |
| 85 | Construction of proposed EAC's Qtr at Bongaigaon in Bongaigaon Dist. | 100% | -- | -- | Work completed. |
| 86 | Construction of proposed ADC's Qtr at Bongaigaon in Bongaigaon Dist. | 100% | -- | -- | Work completed. |
| 87 | Construction of D.C Bungalow at Bongaigaon | 100% | -- | -- | Work completed. |
| 88 | Construction of proposed servant shed, internal concrete pavement, side drain, earth filling etc of D.C.'s proposed residence at Bongaigaon | 100% | -- | -- | Work completed. |

| | | | | | |
|-----|--|------|------|------|---|
| 89 | Construction of proposed boundary wall of D.C.'s proposed residence at Bongaigaon | 100% | -- | -- | Work completed. |
| 90 | "Modification of existing perimeter wall along the boundary of Raj Bhawan, Assam. (Dismantling the existing damaged barbed wire fencing with RCC post, beams, angles, etc. and reconstruction of retaining wall with grill around Raj Bhawan complex)" | 30% | 75% | 85% | Work is in progress |
| 91 | Construction of RCC 4-storied provision new Circuit Houses at Dhakuakhana | 20% | 46% | 70% | Work is in progress |
| 92 | Improvement of security arrangement by constructing watch towers (18 nos) at Raj Bhawan, Assam | 60% | 90% | 100% | Work completed. |
| 93 | Strengthening and retrofitting work at Assam House Mumbai | 30% | 80% | 80% | Work is in progress |
| 94 | Renovation and beautification work at Assam Bhawan Mumbai by providing structural glazing at front side, ACP work, coloured roof sheet at top of rear side incl other miscellaneous works | 30% | 50% | 60% | Work is in progress |
| 95 | Construction of RCC 4-storied provision new Circuit Houses at North Lakhimpur | 15% | 45% | 65% | Work is in progress |
| 96 | Construction of RCC Grade-III (G+1), Grade IV (G+3) staff quarter and Officers' residence (G+2) at Assam House Campus, Shillong | 2% | 2% | 10% | Revised estimate sanctioned for Rs.457.09 lakh Work is in progress. |
| 97 | Preservation of Old Assam House at Stonyland, Shillong as a Heritage Building. | -- | -- | 50% | Work completed & handed over |
| 98 | Modification of Secretariat Office to Banquet Hall at Darbar Hall, Raj Bhawan, Kharghuli, Assam | -- | 100% | -- | Work could not be started due to remedial works of landslide |
| 99 | Construction of Multipurpose Hall (RCC G+1, provision for three storied) and Secretary's Bungalow at Raj Bhawan, Guwahati-1 | -- | -- | -- | Work completed. |
| 100 | Construction of Circuit House with staff quarter at Gohpur in Biswanath District | 50% | 100% | -- | Work completed. |
| 101 | Construction of Vertical Extension of S.D.O. (C) Office Building (1st Floor) at Gohpur. | 60% | 100% | -- | Work completed. |
| 102 | Establishment of Mini Secretariat at Barak Valley, Silchar (Land Development and Retaining cum boundary wall) | 20% | 76% | 80% | Work is in progress |
| 103 | Establishment of Mini Secretariat at Barak Valley, Silchar | -- | -- | 1% | Work started |
| 104 | Construction of Deputy Commissioner Office for West Karbi Anglong District | -- | 25% | 45% | Work is in progress |
| 105 | Repairing and Renovation of Circuit House at Hathsingimari, South Salmara in District South Salmara (Construction of security Barrack/Garage/Approach Road/ Toilet Block/Installation of water supply and electrification etc.) | -- | -- | 100% | Work completed. |
| 106 | Extension of VIP Room (4 four) units two storied building including sanitary and water supply etc., Circuit House at Hathsingimari, South Salmara in District South Salmara | -- | -- | 100% | Work completed. |

**ACTION TAKEN REPORT ON THE OBSERVATION AND
RECOMMENDATIONS OF THE EIGHTEENTH REPORT OF THE
DEPARTMENTALLY RELATED STANDING COMMITTEE OF ASSAM
LEGISLATIVE ASSEMBLY ON DEVELOPMENT (A) DEPARTMENTS.**

1. The department has taken up the matter with the Finance (PRU) Department for maintaining status quo of the Directorate of Archives, Assam.
2. The department has taken up the matter for inclusion of an amount of Rs.5.00 Crores initially in the budget for 2022-23 for digitization of all archival records and historical publications etc. with Finance (Bt) Department.
3. The department has submitted proposal for filling up all vacant Grade-III and Grade-IV posts of the Directorate of Archives to the State Level Recruitment Commission for Class-III and Class-IV posts.
A draft advertisement was sent to the APSC for recommendation of a suitable candidate for the post of Director in the Directorate of Archives. However, APSC has informed no eligible applicant has been found after due advertisement. Now, APSC has requested for clarification regarding age relaxation. The department has sought the views of Personnel (B) Department regarding the matter of age relaxation.
4. The department has made temporary arrangement for housing of records etc. by according Administrative Approval for "Construction of Pre-fabricated Temporary Structure to house the temporary Record Room behind ASDMA & in between E & F Block in the Secretariat Building, Dispur Guwahati" for Rs. 51.8300(L) during 2022-23.
5. The department has requested the concerned Deputy Commissioners to take appropriate necessary action.
A common record retention schedule has been framed by the department vide Office Memorandum No.GAG (A) 190/2017/145 Dated 25/02/2022 for Assam Secretariat & other sub-ordinate offices of Govt. of Assam.
6. Finance Department rejected the proposal for creation of 2 nos. of Record Suppliers & 2 nos. of Record Sorters in the Directorate of Archives with a view that "as the Directorate is due for closure, the question of post creation does not arise".
7. The department in the 1st Phase proposes to construct Circuit Houses at Bajali, Dhemaji, Sadiya, Nagaon, Hailakandi, South Salmara, Biswanath, Majuli, Lakhimpur, Titabar and Lakhipur.
8. Circuit Houses are constructed by the department in the district head quarters and Sub- Division(Civil) within the state only. However, the department is examining the proposal for hiring of a Villa in Kokapet, Hyderabad for use as Assam House, Hyderabad.
9. The department has directed the authority in Assam Bhawan, New Delhi to take appropriate necessary action.
10. The department has directed the authority in all Assam Bhawans / Houses to take appropriate necessary action.
11. The Finance (A&F) Department has not agreed towards the proposal for reduction of the room rent applicable for common public visiting the Assam House/Bhawan at New Delhi/Shillong/Kolkata/Mumbai/Chennai etc.

12. The department has accorded approval for Construction / Re-construction of Assam House / Bhawans at Russell Street, Kolkata/ Dwarka, New Delhi & S.P.Marg, New Delhi during 2022-23. The department has also processed the matter for obtaining approval of the appropriate authority to take up the matter with the Govt. of West Bengal regarding construction of Assam House at Naxalbari, West Bengal.
13. The department has directed the authority in all Assam Bhawans / Houses to take appropriate necessary action.
14. The department has directed the authority in all Assam Bhawans / Houses to take appropriate necessary action.
15. The department has accorded Administrative Approval for "Construction of Assam Bhawan at Dwarka, New Delhi" amounting to Rs. 2165.57600 Lakh during 2021-22. The tender process has been completed by Public Works Department and Work Order has been issued.
16. Physical Progress of 76% has been achieved against the works "Establishment of Mini Secretariat at Barak Valley, Silchar, Assam (Land development & retaining cum boundary wall)" against which Administrative Approval for an amount of Rs. 413.63362 (L) was accorded in 2019-20.
Further, Work Order has been issued against the works "Establishment of Mini Secretariat at Barak Valley, Silchar, Assam" against which Administrative Approval for an amount of Rs. 13507.10 (L) was accorded in 2019-20 and works like mobilization, test pile etc. has been started.
17. Circuit Houses are constructed by the department in the district head quarters and Sub- Division (Civil) only. However, the department in the 1st Phase proposes to construct Circuit Houses at Bajali, Dhemaji, Sadiya, Nagaon, Hailakandi, South Salmara, Biswanath, Majuli, Lakhimpur, Titabar and Lakhimpur.
18. The department has directed the Deputy Commissioners / Sub-Divisional Officer © to take appropriate necessary action.
19. The Department has been directed to submit of proposals for creation of posts etc. during next Financial Year, 2022-23 after necessary rationalization of existing staff.
20. Finance (EC-II) Department had been moved for obtaining concurrence against the works "Construction of RCC Residential Building (RCC G+9) with parking at the ground floor for Grade-III staff of Janata Bhawan" for Rs. 2357.75(L). However, the same was not approved. Public Works Department to be requested to resubmit estimate as per latest Schedule of Rates.
21. The department has requested Public Works Department for submission of revised estimates as per latest Schedule of Rates for the works "Construction of Multi-Storied Quarters for the Employees of the Deputy Commissioner's Office, Dibrugarh" .

22. The earlier Administrative Approval for the works Construction of 4(four) Storied RCC Deputy Commissioner Office at Hatsingimari in South Salmara –Mankachar District is to be cancelled as per report of the Chief Engineer, Public Works Department as the earlier estimate was on the basis of earlier Schedule of Rates which is no longer in force. The Deputy Commissioner, South Salmara has been requested to ensure selection /finalization of the land for the proposed construction and submit report thereof.
23. The Deputy Commissioner, South Salmara has been requested to ensure selection /finalization of the land for the proposed construction of New Quarters for the Officers and the staff of the O/o the Deputy Commissioner, South Salmara-Mankachar District and submit report thereof.
24. The department has accorded Administrative Approval for the works “Construction of Multi-storied (G+5) Lakhipur Sub-Divisional Office cum Administrative Complex at Lakhipur in Cachar District” amounting to Rs. 2522.64000 Lakh during 2021-22 as per re-casted estimate submitted by Public Works Department.
25. The department had accorded Administrative Approval for construction of Circuit House of Bhergaon Civil Sub-Division at Bhergaon, Udalguri for Rs. 247.5400(L) during 2018-19. The Physical progress of the work is 20% and the Target date of completion is 28-02-2023.
The SDO©, Bhergaon, based on report submitted by the concerned Executive Engineer, PWD, has stated that the pace of the work was slow due to the Covid-19 pandemic and due to construction of Transportation Cells at the proposed site during the BTC /General Election/General Assembly Elections.
26. The Public Works Department has been requested to submit a revised estimate for the work “Construction of Phase-II of the composite building at Last Gate, Dispur for shifting the Dispur Treasury,” as per new SOR.
27. The work of “Construction of a multi-storied car parking within the Janata Bhawan complex” to solve the parking problems has been included in the Master plan of the Capital Complex, Dispur. Further, the multi-storied car parking is proposed in the space of the existing Dispur Treasury Building and work can be taken up only after shifting of the Treasury building to the 2nd Floor of proposed Composite Building at Last Gate.
28. A Cabinet sub-Committee has been re-constituted under the Chairman-ship of Shri Keshab Mahanta, Hon’ble Minister, Health & FW etc. to examine the matter of creation of Tihu & Mukalmua Sub-Division under Nalbari District.
29. The department has directed the authority in Assam Bhawan, New Delhi to take appropriate necessary action.

Grant No. 12 & 21
General Administration Department
Observations and Recommendations

1. The Committee recommends that the status quo of the Directorate should not be disturbed considering the importance of the Assam State Archives.
2. The Committee recommends the department to submit a status report regarding the filling up of all vacant posts in the Assam State Archives including the post of Director as early as possible.
3. The Committee observes that at present there is only one technical person for digitalization in the Directorate of Archive for which the process of digitalization is going very slowly. Therefore, the Committee strongly recommends that to preserve the valuable documents of the state, the digitalization should be made through AMTRON or other private party to expedite the digitalization process.
The Committee further recommends that budget of Rs.10.00 Crores be kept for digitalization of all archival and historical publications of the Assam State Archives.
4. The Committee recommends the department to submit status report regarding the construction of annexe building in the Assam State Archives.
5. The Committee recommends that the department should submit report regarding the upkeep of record rooms in the districts of Kamrup, Darrang, Nagaon, Jorhat, Dibrugarh, Goalpara and Cachar.
6. The Committee recommends that the department should take up construction/renovation of Circuit Houses in Sivasagar, Kokrajhar, Hatsingimari of South Salmara and all other districts/sub-divisions where the existing buildings are old.
7. The Committee observes that there is no minimal provision, even to sit together for the MLAs or Officers at Kalaigaon and South Karimganj Constituency. So, the Committee recommends that the department should examine the possibility of Construction of Mini Circuit House at Kalaigaon, Udalguri and Nilambazar under South Karimganj Constituency .
8. The Committee recommends that the department should construct an additional Circuit House at Uadlguri G+3 Category with provision of meeting hall and staff quarters.
9. The Committee recommends that the department should take up the Construction of SDO Office in Parbatjhora.
10. The Committee observed that there is need for a Circuit House in Palasbari-of Kamrup and Gauripur Constituency under Parbatjhora Sub-Division. So, the Committee recommends that the department should examine the possibility of Construction of Mini Circuit House at Palasbari in Kamrup and Gauripur Constituency under Parbatjhora Sub-Division.
11. The Committee recommends that a report should be submitted regarding the quality of construction of the Assam House at Salt Lake, Kolkata.

12. The Committee recommends the department to submit a status report regarding Construction of Assam House at Pani Tanki of West Bengal.
13. The Committee strongly recommends for construction of multi- storied Circle office building including the boundary wall in close co-ordination with the Revenue and Disaster Management Department and PW (B) D department in respect of Dalgaon Circle Office under Darang District.
14. The Committee recommends the department to submit updated status report regarding the Construction of Circuit House, Bhergaon.
15. The Committee recommends the department to submit status report regarding the Construction of Deputy Commissioner Office at South Salmara-Mankachar.
16. The Committee recommends the department to submit status report regarding the Construction of Quarters for Officers and Staff of the O/o the Deputy Commissioner, South Salmara-Mankachar.
17. The Committee recommends the department for outsourcing the housekeeping services in the Circuit Houses and Assam Houses.
18. The Committee recommends that the department should construct a modern Guest House near Rupshi (Airport) at Gouripur Constituency of Dhubri District.
19. The Committee recommends the department to take steps for according approval for the Construction of Phase-II of Composite Building at Last Gate to facilitate shifting of the Dispur Treasury.
20. The Committee strongly recommends for construction of Multi Storied Guest House with boundary wall in close connection with PW(B) D department at Dalgaon, Darrang District.
21. The Committee recommends to replace 2 (two) nos. of the existing lift with modern well equipped latest version of lifts at Block- A and B of HIG Complex, Rukminigaon for the convenience of the Government officials residing at the Complex.
22. The Committee recommends that the department should construct Guest House at Chandubi in Kamrup District.
23. The Committee observed that Assam Legislative Assembly Secretariat do not own any residential property in Guwahati to allocate the same as Government Quarter to its employees. Besides, the number of Government Quarters under General Administration Department, Government of Assam, which have been allotted to the Grade-III and Grade-IV employees of Assam Legislative Assembly Secretariat is insufficient and very limited which cause many inconveniences among the employees of Assam Legislative Assembly Secretariat. Further, it has also been noticed that once an employee from Assam Legislative Assembly Secretariat vacates his/her quarter situated at Capital Complex, Dispur the GAD, Government of Assam Officials tends to put a lock in the quarter immediately leaving no scope for further allotment to the employees of this Secretariat. As a result, many disputes arises between the authorities of GAD, Government of Assam and Assam Legislative Assembly Secretariat.

Thus, the Committee recommends the Department that allotment authority of all the quarters under GAD, Government of Assam, which are being occupied by the employees of Assam Legislative Assembly Secretariat should permanently be transferred to the Authority of Assam Legislative Assembly Secretariat. Further, additional 20 nos. of quarters under GAD, Government of Assam should also be allotted in favour of the Assam Legislative Assembly Secretariat employees at any nearby location of Dispur.

24. The Committee further observed that no Government quarter has been allotted/reserved in favour of the Gazetted Officers of Assam Legislative Assembly Secretariat till date in any residential campus under GAD, Government of Assam.

Thus, the Committee recommends that the Department should keep special provision of reservation of Government quarters for the Gazetted Officers of Assam Legislative Assembly Secretariat.

The Committee recommends that the Budget allocation provided under Grant No. 12 & 21 for the Financial Year 2022-23 for G.A.D. be approved by the August House.

-----X-----